



E. Merrick Parrott
Associate
Telephone: 919.835.4504
Direct Fax: 919.834.4564
merrickparrott@parkerpoe.com

Atlanta, GA
Charleston, SC
Charlotte, NC
Columbia, SC
Greenville, SC
Raleigh, NC
Spartanburg, SC
Washington, DC

September 16, 2019

VIA ELECTRONIC FILING

Deputy Clerk
North Carolina Utilities Commission
430 N. Salisbury Street
Raleigh, North Carolina 27603

Re: Wilkinson Solar LLC Annual Progress Report; Docket No. EMP-93, Sub 0

Dear Deputy Clerk,

The Applicant makes this filing to satisfy the requirement in R8-63(f) for an annual progress report. On October 11, 2017, the North Carolina Utilities Commission ("Commission") entered an Order Issuing a Certificate of Public Convenience and Necessity for Wilkinson Solar LLC ("Wilkinson") to construct a 74-MW solar photovoltaic facility. On December 21, 2018, the Commission entered an Order Issuing an Amended Certificate of Public Convenience and Necessity for Wilkinson.

Construction began on the facility substation in February 2019 and is approximately 98% complete. Construction began on the solar facility in May 2019. The installation of erosion and sediment control measures and all access roads is complete. Racking, modules and inverters are being delivered to the site and continue being installed. Commissioning of the solar facility is expected to start in October 2019 and the anticipated commercial operation date is December 2019 barring any unforeseen delays.

Please let us know if you have any questions.

Sincerely,

/s/ E. Merrick Parrott