



2000 Market Street
20th Floor
Philadelphia, PA 19103-3222
Tel 215.299.2000 Fax 251.299.2150
www.foxrothschild.com

BENJAMIN L. SNOWDEN
Direct No: 919.719.1257
Email: BSnowden@FoxRothschild.com

October 19, 2021

Ms. A. Shonta Dunston
Chief Clerk
North Carolina Utilities Commission
430 N. Salisbury Street
Raleigh, NC 27603

**RE: Docket No. EMP-109, Sub 0
Camden Solar LLC – Progress Report and Revision to Cost Estimates**

Dear Ms. Dunston:

In accordance with the Certificate of Public Convenience issued in this docket on September 20, 2020, applicant Camden Solar LLC (“Camden Solar”) hereby files this progress report and revision to the cost estimates for the Facility.

The Camden solar project has reached Mechanical Completion. All civil activities, fencing, roads, drainage features, have been completed. Reseeding and landscaping are in progress. Array piles, racks, and solar modules have all been installed. All inverters, combiner boxes, transformers, and SCADA equipment have been installed and are in the process of undergoing testing and commissioning. The interconnection equipment has been installed and tested.

The facility will continue to undergo testing and commissioning activities, performance testing, and capacity testing, until requirements have been met for Substantial Completion and the system is operational. We are expecting to reach Substantial completion by the end of October and final acceptance prior to the end of November.

A Pennsylvania Limited Liability Partnership

California Colorado Delaware District of Columbia Florida Georgia Illinois Minnesota Nevada
New Jersey New York North Carolina Pennsylvania South Carolina Texas Virginia Washington
126620649.4 10/19/2021 16:06:11 - 10/19/2021 12:08:03 PM

OFFICIAL COPY

Oct 19 2021



Fox Rothschild ^{LLP}
ATTORNEYS AT LAW

Ms. A. Shonta Dunston
Page Two
October 19, 2021

Actual construction costs for the Facility were lower than anticipated. A revised construction cost estimate is included as **Confidential Attachment A** to this letter.

Very truly yours,

A handwritten signature in blue ink that reads "Benjamin L. Snowden".

Benjamin L. Snowden
Counsel for Camden Solar LLC

OFFICIAL COPY

Oct 19 2021