

OFFICIAL COPY

July 30, 2012

FILED

AUG 1 7 2012

Clerk's Office N.C. Utilities Commission

The Honorable Edward S. Finley, Jr. Chairman, North Carolina Utilities Commission 4325 Mail Service Center Raleigh, North Carolina 27699

E-100 SUB 128

RE: Depreciation Treatment of the Lee and Robinson Coal Units

Dear Chairman Finley:

By letter dated November 19, 2009, Progress Energy Carolinas, Inc. ("PEC") advised the Commission that upon the completion of the 950-megawatt ("MW") combined cycle natural gas-fired electric generating facility at its Lee Plant site in Wayne County, PEC would permanently cease operation of the three coal-fired generating units located at that site. PEC further explained that on or before 2017, PEC intended to use the generation capacity provided by the new natural gas combined cycle unit to retire PEC's coal units at its Cape Fear and Weatherspoon plant sites. By letter filed with the Commission on March 14, 2011, PEC advised the Commission that it had determined that the Weatherspoon coal units should be retired on October 1, 2011.

The purpose of this letter is to advise the Commission that PEC will retire its Cape Fear 5 and 6 coal units located in Moncure, North Carolina and Robinson 1 coal unit located in Hartsville, South Carolina on October 1, 2012. The generating capacities of these units are: 144 MWs; 147 MWs; and 177 MWs, respectively. The estimated net book values of these units on the date of retirement, utilizing current depreciation rates, are approximately \$5.9 million, \$22.1 million and \$42.7 million, respectively. PEC will continue depreciating these coal facilities using the depreciation rates filed with the Commission in Docket No. E-2, Sub 828, until PEC completes a new depreciation study and files it with the Commission as part of its

(12)
Acti
700m
House
Liption
House
First
Forus
First
First
Forus
First
First
Forus
First
F

Progress Energy Service Company, LLC P.O. Box 1551

Raleigh, NC 27602

The Honorable Edward S. Finley, Jr. July 30, 2012
Page 2

planned general rate case later this year. The remaining unrecovered balance of these units will be explicitly addressed in that study. Prior to filing the study with the Commission, PEC will consult with the Public Staff regarding the appropriate amortization period to use for that unrecovered balance.

Sincerely,

Len S. Anthony General Counsel

Progress Energy Carolinas, Inc.

LSA:mhm

cc: Antoinette R. Wike

Leonard G. Green

Robert Page

Ralph McDonald

STAREG2930



10 CFR 50.55a

JUL 2 5 2012

SERIAL: BSEP 12-0086

U. S. Nuclear Regulatory Commission

ATTN: Document Control Desk Washington, DC 20555-0001

Subject:

Brunswick Steam Electric Plant, Unit No. 1

Renewed Facility Operating License No. DPR-71

Docket No. 50-325

Inservice Inspection Program Owner's Activity Report for Unit 1 Refueling

Outage 18

Ladies and Gentlemen:

Enclosed is an American Society of Mechanical Engineers (ASME) Boiler and Pressure Vessel Code, Section XI, Form OAR-1, Owner's Activity Report for the Brunswick Steam Electric Plant (BSEP), Unit No. 1. The report covers inspection activities performed during BSEP, Unit 1 Refueling Outage 18 (i.e., designated as B119R1) for the second inspection period, an online activity performed during the second inspection period, and an activity performed during BSEP, Unit 1 Refueling Outage 17 (i.e., designated as B118R1) which was not reported in the previous Owner's Activity Report because the review was not yet completed. The report has been prepared and is being submitted in accordance with ASME Code Case N-532-4.

No regulatory commitments are contained in this letter. Please refer any questions regarding this submittal to Mr. Lee Grzeck, Acting Supervisor – Licensing/Regulatory Affairs, at (910) 457-2487.

Sincerely,

Annette H. Pope

Manager - Organizational Effectiveness

mutte X. Vise

Brunswick Steam Electric Plant

Document Control Desk BSEP 12-0086 / Page 2

WRM/wrm

Enclosure: Form OAR-1 Owner's Activity Report for B119R1

cc (with enclosure):

U. S. Nuclear Regulatory Commission, Region II ATTN: Mr. Victor M. McCree, Regional Administrator 245 Peachtree Center Ave, NE, Suite 1200 Atlanta, GA 30303-1257

U. S. Nuclear Regulatory CommissionATTN: Ms. Michelle P. Catts, NRC Senior Resident Inspector8470 River RoadSouthport, NC 28461-8869

U. S. Nuclear Regulatory Commission (Electronic Copy Only) ATTN: Mrs. Farideh E. Saba (Mail Stop OWFN 8G9A) 11555 Rockville Pike Rockville, MD 20852-2738

Chair - North Carolina Utilities Commission P.O. Box 29510 Raleigh, NC 27626-0510

Mr. Jack M. Given, Jr., Bureau Chief North Carolina Department of Labor Boiler Safety Bureau 1101 Mail Service Center Raleigh, NC 27699-1101 Form OAR-1 Owner's Activity Report for B119R1

Form OAR-1 OWNER'S ACTIVITY REPORT

Report Number: B119R1
· · · · · · · · · · · · · · · · · · ·
Plant: Brunswick Steam Electric Plant
Unit No.: 1 Commercial Service Date: March 1977 Refueling Outage No.: B119R1
Current Inspection Interrval: Fourth
Current Inspection Period: Second Period of the Fourth Interval
Edition and Addenda of Section XI applicable to the inspection plans: 2001 edition with 2003 addenda
Date and Revision of Inspection Plans: Fourth Interval Revision 0 9/21/2011
Edition and Addenda of Section XI applicable to Repair/Replacement activities, if different than the Inspection Plans: No.
Code Cases used: N-532-4, N-460, N-648-1, N-663, and N-700
CERTIFICATE OF CONFORMANCE
I certify that (a) the statements made in this report are correct; (b) the examinations and tests meet the Inspection Plan as required by the ASME Code, Section XI; and (c) the Repair/Replacement activities and evaluations supporting the completion of B119R1 (Retueling Outage Number) Conform to the requirements of Section XI. Signed:
CERTIFICATE OF INSERVICE INSPECTION
I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the Sta or Province of NO2TH CARCUM and employed by HB CARCUSAL STANDARDS of HARTFORD OT have inspected the items described in this Owner's Activity Report, and state that, to the best of my knowledge and belief, the Owner has performed all activities represented by this report in accordance with the requirements of Section XI. By signing this certificate neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the repair/replacement activities and evaluation described in this report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection. Commissions NB 13399 NC 1559 AN INSPECTION. National Board, State, Province, and Endorsements Date: 24 Jul 2012

FORM OAR-1 OWNER'S ACTIVITY REPORT

TABLE 1
ITEMS WITH FLAWS OR RELEVANT CONDITIONS THAT REQUIRED EVALUATION FOR CONTINUED SERVICE

Examination Category and Item Number	Item Description	Evaluation Description
None ·		

TABLE 2
ABSTRACT OF REPAIR/REPLACEMENT ACTIVITIES REQUIRED FOR CONTINUED SERVICE

Code Class	Item Description	Description of Work	Date Completed	Repair/Replacement Plan Number
1	1-B21-F022C	Install guide pad	4/13/2012	1316498-01
1	1-B21-F022D	Install guide pad	4/13/2012	1490273-01
1	1-E51-3-4-901	Replace elbow for FAC	3/8/2012	1531102-01
2	1-RCC-V52	Replace Bonnet Bolting	3/30/10	1559416-01
1	1-G31-F039	Replaced valve	4/9/12	1670204-01
2	1-C11-LSH-4516D	Replace instrument	3/19/12	1721085-02
2	1-C11-125(22-31) CRD Accumulator	Replace Accumulator	10/9/2010	1724217-01
1	1-G31-F001	Replace Disk	4/12/2012	1727943-01
1	1-E11-F009	Replace Disk	3/20/2012	1773749-01
1	1-B21-F001/002	Replace valve	4/7/2012	1789478-01
1	1-B21-F008	Replace Valve	4/12/2012	2050038-17



JUL 2 5 2012

SERIAL: BSEP 12-0085

U. S. Nuclear Regulatory Commission

ATTN: Document Control Desk Washington, DC 20555-0001

Subject:

Brunswick Steam Electric Plant, Unit No. 1

Renewed Facility Operating License No. DPR-71

Docket No. 50-325 Cycle 19 Startup Report

Ladies and Gentlemen:

In accordance with the Brunswick Steam Electric Plant (BSEP) Updated Final Safety Analysis Report (UFSAR), Section 13.4.2.1, "Startup Report," Carolina Power & Light Company (CP&L) is submitting the enclosed Brunswick Unit 1 Cycle 19 Startup Report. The report is required as a result of the first loading of AREVA ATRIUM 10XM fuel during the Spring 2012 refueling outage.

No regulatory commitments are contained in this letter. Please refer any questions regarding this submittal to Mr. Lee Grzeck, Acting Supervisor – Licensing/Regulatory Affairs, at (910) 457-2487.

Sincerely,

Annette H. Pope

Manager - Organizational Effectiveness

Brunswick Steam Electric Plant

WRM/wrm

Enclosure:

Brunswick Unit 1 Cycle 19 Startup Report

Document Control Desk BSEP 12-0085 / Page 2

cc (with enclosure):

U. S. Nuclear Regulatory Commission, Region II ATTN: Mr. Victor M. McCree, Regional Administrator 245 Peachtree Center Ave, NE, Suite 1200 Atlanta, GA 30303-1257

U. S. Nuclear Regulatory Commission ATTN: Ms. Michelle P. Catts, NRC Senior Resident Inspector 8470 River Road Southport, NC 28461-8869

U. S. Nuclear Regulatory Commission (Electronic Copy Only) ATTN: Mrs. Farideh E. Saba (Mail Stop OWFN 8G9A) 11555 Rockville Pike Rockville, MD 20852-2738

Chair - North Carolina Utilities Commission P.O. Box 29510 Raleigh, NC 27626-0510 Brunswick Unit 1 Cycle 19 Startup Report

BRUNSWICK UNIT 1, CYCLE 19 STARTUP REPORT

July 2012

	Noel, Peter
Prepared by:	2012.07.19 15:沒á:ì'o`-04'00'
	Peter Noel (BWR Fuel Engineering)
	Earp Jr, Dennis
Reviewed by:	2012.07.19 15:53;07 = 04'00'
_	Dennis Earp (BWR Fuel Engineering)
	Butler, Allen
Reviewed by:	2012.07.19 15:3 <i>6</i> :13=04'00'
•	Allen Butler (BNP Reactor Engineering)
	Murray, William R. (Bill)
Reviewed by:	2012.07.19 16:22:2⁄4 ⁻² 04'00'
•	William Murray (Licensing/Regulatory Programs)
	Thomas, Roger 💃
Approved by:	2012.07.19 16:35:58=04'00'
	Roger Thomas (Supervisor - NFM&SA)

1.0 Introduction

This report summarizes observed data from the Brunswick Steam Electric Plant (BSEP) Unit 1, Cycle 19 (B1C19) startup tests. The Cycle 19 core represents the first loading of the AREVA ATRIUM 10XM fuel type in Unit 1. A fresh fuel batch size of 234 ATRIUM 10XM fuel assemblies has been loaded (Reference 2.11).

Pursuant to Section 13.4.2.1 of the BSEP 1 & 2 Updated Final Safety Analysis Report (UFSAR) (Reference 2.1), a summary report of plant startup and power escalation testing shall be submitted to the NRC should any one of four conditions occur. Condition (3) of the referenced requirements applies:

(3): "installation of fuel that has a different design or has been manufactured by a different fuel supplier."

This report shall include results of neutronics related startup tests following core reloading as described in the UFSAR.

2.0 References

- 2.1 BSEP UFSAR
- 2.2 BSEP Technical Specifications
- 2.3 0ENP-24.13, "Core Verification" (PGN RMS 4897970)
- 2.4 0FH-11, "Refueling" (PGN RMS 4912721)
- 2.5 OPT-14.2.1, "Single Rod Scram Insertion Times Test" (PGN RMS 4963855)
- 2.6 0PT-14.3.1, "Insequence Critical Shutdown Margin Calculation" (PGN RMS 4963860)
- 2.7 0PT-14.5.2, "Reactivity Anomaly Check" (PGN RMS 4975909)
- 2.8 0PT-50.0, "Reactor Engineering Refueling Outage Testing" (PGN RMS 4973658)
- 2.9 0PT-50.3, "TIP Uncertainty Determination" (PGN RMS 4975910)
- 2.10 OPT-90.2, "Friction Testing of Control Rods" (PGN RMS 4945102)
- 2.11 CMR U1 CYCLE 19, "UNIT 1, CYCLE 19, CYCLE MANAGEMENT REPORT", Revision 0.

3.0 UFSAR Section 14.4.1, Item 1: Core Loading Verification

A Core Loading Pattern Verification was performed per BSEP Engineering Procedure 0ENP-24.13, "Core Verification" (Reference 2.3). The core was verified to be loaded in accordance with the analyzed B1C19 core design.

4.0 UFSAR Section 14.4.1, Item 4A: TIP Operability and Bundle Power Evaluation

a. TIP Measurement Uncertainty

Radial (bundle or 2D) and nodal (3D) gamma TIP measurement uncertainties were determined in accordance with BSEP Periodic Test Procedure 0PT-50.3, "TIP Uncertainty Determination" (Reference 2.9). Total radial TIP measurement uncertainty at high core thermal power (CTP) (>80% CTP) was 0.688% and total nodal TIP measurement uncertainty was 1.361%. These radial and nodal uncertainties were also determined at medium core thermal power (40% to 80% CTP) and were 0.842% and 1.775%, respectively. The results met the test acceptance criteria.

b. Measured and Calculated TIP Comparison

Radial and nodal deviations between measured and calculated TIP data were determined in accordance with BSEP Periodic Test Procedure 0PT-50.3, "TIP Uncertainty Determination" (Reference 2.9). The radial deviation at high core thermal power (>80% CTP) was 1.877% and the nodal deviation was 3.051%. These radial and nodal deviations were also determined at medium core thermal power (40% to 80% CTP) and were 2.094% and 4.105%, respectively. The results met the test acceptance criteria.

c. Monitored Power Uncertainty

Radial and nodal monitored power uncertainties were determined in accordance with BSEP Periodic Test Procedure 0PT-50.3, "TIP Uncertainty Determination" (Reference 2.9). The radial monitored power uncertainty at high core thermal power (>80% CTP) was 2.620% and the nodal monitored power uncertainty was 3.111%. These radial and nodal uncertainties were also determined at medium core thermal power (40% to 80% CTP) and were 2.858% and 3.769%, respectively. The results met the test acceptance criteria.

d. Bundle Powers

This analysis compares the MICROBURN-B2 predictions of bundle powers to the plant process computer's measured bundle powers in accordance with BSEP Periodic Test procedure 0PT-50.0, "Reactor Engineering Refueling Outage Testing" (Reference 2.8). Bundles located in peripheral control cells or uncontrolled peripheral locations are excluded. The maximum radial difference was calculated to be 2.30% at medium power (40% to 80% CTP). The results met the test acceptance criteria.

5.0 UFSAR Section 14.4.1, Item 2: Control Rod Mobility

Control rod mobility is verified by two tests: friction testing and scram timing. The results of these tests and their acceptance criteria are described below.

a. Friction Testing

Friction Testing was performed prior to startup per BSEP Periodic Test Procedure 0PT-90.2, "Friction Testing of Control Rods" (Reference 2.10). Control rods were verified to complete full travel without excessive binding or friction. In a prerequisite to 0PT-90.2, the reactor was observed to remain subcritical during the withdrawal of the most reactive rod per the BSEP Fuel Handling Procedure 0FH-11, "Refueling" (Reference 2.4).

b. Scram Time Testing

Scram Time Testing was performed for each control rod prior to exceeding 40% power per BSEP Periodic Test Procedure 0PT-14.2.1, "Single Rod Scram Insertion Times Test" (Reference 2.5). The acceptance criteria for these tests are found in Technical Specification 3.1.4 (Reference 2.2). The control rods had a scram time of \leq 7.0 seconds and thus were considered operable in accordance with Technical Specification 3.1.3. The maximum measured 5%, 20%, 50%, and 90% insertion times are given in Attachment 1 of this report.

The core <u>average</u> 20% insertion time measured was 0.829 seconds which is equal to the analyzed nominal speed limit of ≤ 0.829 seconds.

6.0 UFSAR Section 14.4.1, Item 3: Reactivity Testing

Reactivity Testing consists of a shutdown margin (SDM) measurement, reactivity anomaly check, and measured critical k_{eff} comparison to predicted values. The results of these tests are provided below with the acceptance criteria.

a. Shutdown Margin

SDM measurements were performed per BSEP Periodic Test Procedure 0PT-14.3.1, "Insequence Critical Shutdown Margin Calculation" (Reference 2.6). The cycle minimum SDM was determined to be $1.848\% \Delta k/k$ compared to a predicted cycle minimum SDM value of $1.48\% \Delta k/k$ (Reference 2.11), resulting in an absolute difference of $0.368\% \Delta k/k$. The cycle minimum SDM is determined by subtracting the maximum decrease in SDM which occurs at 0.0 GWD/MTU cycle exposure (R = $0.0\% \Delta k/k$) from

the SDM at beginning-of-cycle (BOC). The acceptance criterion for minimum SDM is defined in Technical Specification 3.1.1, which requires the SDM be $\geq 0.38\% \Delta k/k$ during the entire cycle. Since the cycle minimum SDM was determined to be 1.848% $\Delta k/k$ for B1C19, the acceptance criterion is met.

b. Reactivity Anomaly

A reactivity anomaly test was performed at near rated conditions (2901.5 MWt or 99.3% of rated power) per BSEP Periodic Test Procedure 0PT-14.5.2, "Reactivity Anomaly Check" (Reference 2.7). The acceptance criterion is defined by Technical Specification 3.1.2, which requires that the reactivity difference between monitored and predicted core k_{eff} be within $\pm 1\%$ $\Delta k/k$. The measured and predicted values for k_{eff} were 1.0023 and 0.9995 (Reference 2.11), respectively, an absolute difference of 0.28% $\Delta k/k$. This is within the $\pm 1\%$ $\Delta k/k$ requirement.

c. Cold Critical Eigenvalue (k_{eff})

The measured BOC cold critical k_{eff} per BSEP Periodic Test Procedure 0PT-14.3.1, "Insequence Critical Shutdown Margin Calculation" (Reference 2.6), was inferred as 0.99769 by applying the period correction of -0.00023 to the nodal simulator code calculated k_{eff} value of 0.99792 using actual critical conditions as input. The predicted BOC cold critical k_{eff} was 0.9940 (Reference 2.11) resulting in a measured to predicted difference of $0.369\% \Delta k/k$. Therefore, per Technical Specification 3.1.2, the acceptance criterion requiring agreement within $\pm 1\% \Delta k/k$ is met.

7.0 Additional Testing Results

As a matter of course, key testing and checks beyond those specified in the UFSAR are performed during initial startup and power ascension. These "standard" tests are described in items (a) and (b) below.

a. Core Monitoring Software Comparisons to Predictions

Thermal limits calculated by the online POWERPLEX Core Monitoring Software System were compared to those calculated by MICROBURN-B2 predictions at medium and high power levels (Reference 2.8). The results of these comparisons and the POWERPLEX statepoints are provided as Attachment 2. The results met the test acceptance criteria.

b. Hot Full Power Eigenvalue

After establishing a sustained period of full power equilibrium operation at 128.9 MWD/MTU on May 07, 2012, the predicted and core follow Hot Full Power

Eigenvalues (k_{eff}) were compared. (Reference 2.8). The core follow k_{eff} was calculated as 1.0023 and the predicted k_{eff} was 1.0021. The difference between the predicted and core follow values is $0.02\% \Delta k/k$ which is within the $\pm 1\% \Delta k/k$ reactivity anomaly requirements.

8.0 Summary

Evaluation of the BSEP Unit 1, Cycle 19 startup data concludes the core has been loaded properly and is operating as expected. The startup and initial operating conditions and parameters compare well to predictions. Core thermal peaking design predictions and measured peaking comparisons met the startup acceptance criteria. The BOC SDM demonstration indicates adequate SDM will exist throughout B1C19. The UFSAR prescribed and additional tests met their acceptance criteria.

Attachment 1 to the B1C19 Startup Report

Results of Control Rod Scram Time Testing

Maximum Measured Scram Insertion Time Technical Specification 3.1.4			
Insertion 2 contract the second secon		Maximum Measured Insertion Time (seconds)	
5%	46	0.44	0.323
20%	36	1.08	0.986
50%	26	1.83	1.734
90%	06	3.35	3.099

Attachment 2 to the B1C19 Startup Report

Core Monitoring Software Comparisons to Predictions

Medium Power 65.2% CMWT, May 03, 2012				
Thermal Limit	POWERPLEX On-Line Monitoring	MICROBURN-B2 Predicted	Absolute Difference	Acceptance Criteria
CMFLCPR	0.767	0.771	0.004	≤ 0.061
CMAPRAT	0.563	0.538	0.025	≤ 0.164
CMFDLRX	0.714	0.682	0.032	≤ 0.164

High Power 99.0% CMWT, May 07, 2012				
Thermal Limit	POWERPLEX On-Line Monitoring	MICROBURN-B2 Predicted	Absolute Difference	Acceptance Criteria
CMFLCPR	0.849	0.845	0.004	≤ 0.041
CMAPRAT	0.760	0.742	0.018	≤ 0.109
CMFDLRX	0.867	0.853	0.014	≤ 0.109